

HAINES-AARONSBURG MUNICIPAL AUTHORITY WATER SYSTEMS IMPROVEMENT PROJECT

JUNE 1, 2023 / PROJECT #79012-00

BUCHART HORN MISSION STATEMENT

Strengthening
our
communities
through
architectural
and
engineering
excellence.



WATER MAIN PROJECT UPDATE

Hi Folks,

As we near the end of the water main project, we wanted to make the community aware of a few items. First, HAMA and Buchart Horn want to thank the members of the community once again for being cooperative for the duration of the project. Sippel Development Co., Inc. has been making tremendous progress and will be wrapping the project up in the next month. With that being said, they will be making some necessary connections to the existing distribution system rather soon which will lead to interruptions in our system water service. This may cause dirty water upon restoring flow to your residence so PLEASE run water (i.e. flush your toilet several times) to check the water for dirt/rust. If you use a faucet with an aerator you may have to remove it and clean the screen(s). Unfortunately, at this time we do not have a specific time when this will occur. Please feel free to email or call Ross Torquato with any questions or concerns at:

Buchart Horn, Inc.

2009 N. Atherton Street, Suite 200
State College, PA 16803
814-826-3345 (Ross)
rtorquato@bucharthorn.com
<https://bucharthorn.com/>

Acknowledgement:

HAMA was awarded a \$1.074 million grant for construction of this portion of the project from the **Community Development Block Grant (CDBG)** program.

UPDATED SCHEDULE

Tree Clearing & Streams Crossing	4/10/23*
Parallel 4" & 6" Pipe (Water Plant to Henry Street)	4/17/23*
4" Pipe (Henry St to Duncan St)	5/25/23*
Pipe Pressure Testing and Disinfection	6/05/23
Pressure Reducing Vault	6/15/23
Connect to Existing Main on E. Henry Street	6/19/23
Restoration	6/25/23

*completed activity